

Derry Township Derbytown Sewer Project : as of Friday 7/25/2014.



Derbytown Road Sewer Project

Crews continue their progress on the Derbytown project. They have reached beyond the 90% mark on combined line installation. Line testing follows the installation with very good results. The water main extension to the pump station site has also passed a 210psi hydrostatic test.

The first photo to the left shows directional drilling for the force main line towards the Personal Care home on McFarland. Pollard Land Services proposed directional drilling as an alternative to the open cut of McFarland which has prevented a great deal of disturbance in the area. The second photo shows where the 6" HDPE force main was fused under a waterline crossing.

The third photo is of a 250 foot lateral along McFarland. Here the operators are reestablishing the embankment.

The last photo is a reflection of the line work nearing completion as lines are jetted or flushed of potential dirt and gravel. Two grinder pumps will be installed this upcoming week to be followed by final restorations, testing, and paving.

Glenn Johnson has performed an exploratory dig at the pump station site and should be mobilizing soon as the unit has been successfully tested at the S&L factory.

Derbytown Road progress-

	projected	to date	%
8" line	16700	14998	90
6" laterals	2850	1511	53
man holes	72	69	96
force main	4250	4141	97